

**A Citizen Initiative:
Evaluating the Benefits of Underground Utility Distribution
Phase II, Part 2**

STATUS REPORT FOR: Period ending 3/31/2002

ACTIVITIES:

The primary activities since the previous Status Report have been:

1. Continuing project management activities.
2. Tampa Electric Company's Task and Completion progress in the field engineering design for conversion of Davis Islands overhead electric system to an underground electric system is:

A. Planning and data collection	97% complete
B. Project planning	95% complete
C. Data entry	45% complete
D. Data verification	24% complete
E. Engineering	16% complete
F. Cost estimate	0% complete
3. Attendance at all Davis Island Civic Association Utility Task Force and Finance Advisory meetings.
4. Advantages and problems for rear lot line vs. front lot line installation were identified by the service providers with the Davis Island Civic Association members and the city.
5. Tampa Electric is projecting a completion date of September 30, 2002.

TASK STATUS:

Research Task 1 No activity as field engineering is still in the early stages.
Research Task 2 Project management continues to be the primary activity in accomplishing all the administrative requirements for this project.

Engineering Task 1 Field design progress is as noted above.
Engineering Task 2 No activity.

Community Task 1 The Community Communication Plan is in development and will be a continuous process.

Community Task 2 No activity.

Community Task 3 The Finance Advisory Panel continues to identify viable options communities can use to fund utility conversion projects.